

Storm Water Pollution Prevention Plan For

OLD MATANUSKA TOWNHOUSE DEVELOPMENT Phase 2

3700 Old Matanuska Road
Wasilla, AK 99654

Operator(s)

Contractor Info when awarded

Cook Inlet Housing Authority
3510 Spenard Road, Suite 100
Anchorage, AK 99503

SWPPP Contact(s)

Cook Inlet Housing Authority
3510 Spenard Road, Suite 100
Anchorage, AK 99503

SWPPP Preparation Date

2/6/2023

Estimated Project Dates

Start of Construction

5/15/2023

Completion of Construction

9/30/2024

APDES Project or Permit Authorization Number:

OPERATOR PLAN AUTHORIZATION/CERTIFICATION/DELEGATION

(To be signed by Responsible Corporate Officer)

I state that based on my review this SWPPP meets the minimum requirements of the Construction General Permit and that the Operator, Contractor, has day-to-day operational control of the project site. Contractor is responsible for the maintenance and implementation of the SWPPP including inspections, documentation, and application of the Best Management Practices at the site. Contractor will notify all subcontractors of the requirement of this SWPPP. Contractor has operational control over the project specifications, including the ability to make changes to the project specifications.

I hereby designate Contractor, SWPPP Administrator as my authorized representative. This designee is responsible for the preparation and management of the Storm Water Pollution Prevention Plan, consultation for compliance with the Construction General Permit, selecting and implementing additional Best Management Practices as conditions warrant, and signing all inspection reports required.

I certify under penalty of law that this document and all attachments were prepared under direction of Tim Alley, P.E. in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Cook Inlet Housing Authority

Signature

Date

Printed Name

Title

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2

DATE: 2/6/2023

(Intentionally left blank)

DRAFT

TABLE OF CONTENTS

1.0	PERMITTEE (5.3.1)	9
1.1	Operator(s)/Contractor(s)	9
1.2	Subcontractors	9
2.0	STORM WATER CONTACTS (5.3.2)	10
3.0	PROJECT INFORMATION (5.3.3)	11
3.1	Project Information	11
3.2	Project Site Specific Conditions (5.3.3).....	11
4.0	NATURE OF CONSTRUCTION ACTIVITY (5.3.4)	12
4.1	Scope of Work	12
4.2	Project Function (5.3.4.1)	12
4.3	Support Activities (As Applicable)	12
4.4	Sequence and Timing of Soil-disturbing Activities (5.3.4.2).....	12
4.5	Size of property and total area expected to be disturbed (5.3.4.3).....	13
4.6	Identification of All Potential Pollutant Sources (5.3.4.5).....	13
5.0	SITE MAPS (5.3.5)	15
6.0	DISCHARGES	15
6.1	Locations of Other Industrial Storm Water Discharges (5.3.8)	15
	All material sources will be covered under a separate permit that pertains to their location.....	15
6.2	Allowable Non-Storm Water Discharges (1.4.3; 4.3.7; 5.3.9)	15
7.0	DOCUMENTATION OF PERMIT ELIGIBILITY RELATED TO TOTAL MAXIMUM DAILY LOADS (3.2, 5.6).....	15
7.1	Identify Receiving Waters (5.3.3.3)	15
7.2	Identify TMDLs (5.6.1)	15
8.0	DOCUMENTATION OF PERMIT ELIGIBILITY RELATED TO ENDANGERED SPECIES (3.3, 5.7).....	16
8.1	Information on Endangered or Threatened Species or Critical Habitat (5.7.1)	16
9.0	APPLICABLE FEDERAL, STATE, TRIBAL, OR LOCAL REQUIREMENTS (4.15).....	16
9.1	Historic Properties	16
9.2	Projects near Public Water Systems (PWS) (4.10).....	17
10.0	CONTROL MEASURES/BEST MANAGEMENT PRACTICES (4.0; 5.3.6)	18
10.1	Minimize Amount of Soil Exposed During Construction Activity (4.2.2).....	18
10.2	Maintain Natural Buffer Areas (4.2.3)	19
10.3	Control Storm Water Discharges and Flow Rates (4.2.5)	21
10.3.1	Protect Steep Slopes (4.2.6)	21
10.4	Storm Water Inlet Protection Measures (4.3.1).....	21
10.5	Water Body Protection Measures (4.3.2).....	22

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

10.6	Down-Slope Sediment Controls (4.3.3)	23
10.7	Stabilized Construction Vehicle Access and Exit Points (4.3.4)	23
10.8	Dust Generation and Track-Out from Vehicles (4.3.5 and 4.3.6)	24
10.9	Soil Management (4.3.7)	24
10.10	Authorized Non-Storm Water Discharges (4.3.8)	25
10.11	Sediment Basins (4.3.9)	26
10.12	Dewatering (4.4)	26
10.13	Soil Stabilization (4.5, 5.3.6.3)	26
10.14	Treatment Chemicals (4.6; 5.3.6.4)	27
10.15	Active Treatment System Information or cationic treatment chemicals (4.6.7)	27
10.16	Good Housekeeping Measures (4.8)	27
10.16.1	Washing of Equipment and Vehicles (4.8.1)	27
10.16.2	Fueling and Maintenance Areas (4.8.2)	28
10.16.3	Staging and Material Storage Areas (4.8.3)	28
10.16.4	Washout of Applicators/Containers Used for Paint, Concrete, and Other Materials (4.8.4)	29
10.16.5	Fertilizer or Pesticide Use (4.8.5)	30
10.17	Spill Notification (4.9)	30
10.18	Construction and Waste Materials (4.8.6, 5.3.7)	31
11.0	INSPECTIONS (5.4; 6.0)	32
11.1	Inspection Schedules (5.4.1.2; 6.1; 6.2)	32
11.2	Inspection Form or Checklist (5.4.1.3; 6.7)	33
11.3	Corrective Action Procedures (5.4.1.4; 8.0)	33
11.4	Inspection recordkeeping (5.4.2)	33
12.0	MONITORING PLAN (If Applicable) (5.5; 7.0)	33
12.1	Determination of Need for Monitoring Plan	33
12.2	Monitoring Plan Development	34
12.3	Monitoring Considerations	34
13.0	POST-AUTHORIZATION RECORDS (5.8)	34
13.1	Additional Documentation Requirements (5.8.2)	35
13.1.1	Records of Employee Training (4.14; 5.8.2.7)	35
14.0	MAINTAINING AN UPDATED SWPPP (5.9)	36
14.1	Log of SWPPP Modifications (5.9.2)	36
14.2	Deadlines for SWPPP Modifications (5.9.3)	36
15.0	ADDITIONAL SWPPP REQUIREMENTS (5.10)	36
15.1	Retention of SWPPP (5.10.1)	36
15.2	Main Entrance Signage (5.10.2)	36
15.3	Availability of SWPPP (5.10.3)	36
15.4	Signature and Certification (5.10.4)	37
15.5	Submittal of a Modification to NOI (2.7)	37

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

APPENDICES

- A. Site Maps and Drawings
- B. BMP Details
- C. Project Schedule
- D. Supporting Documentation:
 - TMDLs
 - Endangered Species
 - Other Permits or Requirements
- E. Delegation of Authority, Subcontractor Certifications
- F. Permit Conditions:
 - Copy of Signed Notice of Intent
 - Copy of Letter from ADEC Authorizing Coverage, with ADEC NOI Tracking Number
 - Copy of 2021 Construction General Permit
- G. Grading and Stabilization Records
- H. Monitoring Plan (If Applicable) and Reports
- I. Training Records
- J. Corrective Action Log
- K. Inspection Records
- L. Hazardous Material Control Plan
- M. Record of Rainfall

DRAFT

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2

DATE: 2/6/2023

(Intentionally left blank)

DRAFT

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

1.0 PERMITTEE (5.3.1)

1.1 Operator(s)/Contractor(s)

Operator Information			
Organization:		Name:	Title:
Phone:	Fax (optional):	Email:	
Mailing Address:	Street (PO Box):		
	City:	State: AK	Zip:
Area of Control	Day-to-day operational control of those activities at a site which are necessary to ensure compliance with a SWPPP or other permit conditions.		

Owner/Operator Information			
Organization:		Name:	Title:
Cook Inlet Housing Authority		Mark Fineman	VP Development
Phone:	Fax (optional):	Email:	
907-793-3000		mfineman@cookinlethousing.org	
Mailing Address:	Street (PO Box):		
	3510 Spenard Road, Suite 100		
	City:	State:	Zip:
	Anchorage	AK	99503
Area of Control	Operational control over construction plans and specifications, including the ability to make modifications to those plans and specifications.		

1.2 Subcontractors

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

2.0 STORM WATER CONTACTS (5.3.2)

<u>Qualified Personnel</u>	<u>Responsibility</u>
Storm Water Lead/Superintendent	Authority to stop and/or modify construction activities as necessary to comply with the SWPPP and the terms and conditions of the permit.
SWPPP Preparer The Boutet Company, Inc. Timothy J. Alley, PE 1508 E. Bogard Rd., Unit 7 Wasilla, AK 99654 (907) 357-6770 talley@tbcak.com AK CESCL #ASA-21-0072	Possess the skills to assess conditions at the construction site that could impact storm water quality. Familiar with Part 5 as a means to implement the permit.
Storm Water Inspector/SWPPP Manager	Assess conditions at the construction site that could impact storm water quality. Assess the effectiveness of any erosion and sediment control measures selected to control the quality of storm water discharge, and familiar with Part 6 as a means to ensure compliance with the permit.

3.0 PROJECT INFORMATION (5.3.3)

3.1 Project Information

Project Name: Old Matanuska Townhouse Development			
Location Address:	Street: 3700 Old Matanuska Road	Borough or similar government subdivision: Matanuska Susitna Borough	
	City: Wasilla	State: Alaska	Zip: 99654
	Latitude (decimal degree, 5 places): 61.565777	Longitude (decimal degree, 5 places): -149.357734	
Determined By: <input type="checkbox"/> GPS <input type="checkbox"/> Web Map: Enter Text <input type="checkbox"/> USGS Topo Map, Scale: Enter Text <input checked="" type="checkbox"/> Other: Google Earth			

3.2 Project Site Specific Conditions (5.3.3)

Mean annual precipitation based on nearest weather stations (inches):

Wasilla 2 NE, Alaska Weather Station (509765) has an average annual precipitation of 18.32 inches.

Precipitation data for Alaska weather-recording stations are available at the Western Regional Climate Center Internet website: <http://www.wrcc.dri.edu/summary/Climsmak.html>

Size of the 2-yr, 24-hr storm event: 1.33 inches, based on NOAA Atlas 14 data for Wasilla 2 NE at

[PF Map: Alaska \(noaa.gov\)](#)

Soil Type(s) and Slopes: Existing site had previously been developed with a single family residence and was used as a gravel source. As such it was previously stripped and graded for development across much of the site. No large and/or steep slopes existing in the project area. The existing soils are generally gravel with stock piles of gravel and high silt soils.

Landscape Topography: Site is generally flat with some piles of gravels and unusable soils from the gravel extraction that took place in the past. Site slopes and drains from east to west. An existing drainage ditch exists between the project area and Old Matanuska Road.

Drainage Patterns: Site generally drains from east to west. This drainage patter will be maintained after construction.

Approximate Growing Season: May to September. The growing season is generally from mid-May to late September. During these months, new vegetation can be expected to develop a suitable root base for permanent erosion control. The dates for the beginning and ending of the growing season for Cook Inlet are listed in the Alaska Regional Supplement to the Corps of Engineers Wetland Delineation Manual online. The beginning of the growing season shown in Table 5 on page 51 is May 8. The end of the growing season is October 5. The manual is available online at:

http://www.usace.army.mil/Portals/2/docs/civilworks/regulatory/reg_supp/erdc-el_tr-07-24.pdf

Type of Existing Vegetation: Some small trees exist along Old Matanuska Road consisting primarily of willow, cotton wood and alder. The majority of the site is free from vegetation due to gravel extraction in the past.

Historic site contamination evident from existing site features and known past usage of the site: According to the ADEC Division of Spill Prevention and Response website: [Alaska DEC Contaminated Sites \(arcgis.com\)](https://arcgis.com) there are no contaminated sites in the project boundaries or within 1500 feet

4.0 NATURE OF CONSTRUCTION ACTIVITY (5.3.4)

4.1 Scope of Work

This development includes the construction of 6 fourplex multifamily structures. The project includes excavation and grading to construct two internal access drives a new approach on to Old Matanuska Road and utility extensions of water, sewer, gas, electric and communication lines to support the structures.

4.2 Project Function (5.3.4.1)

Low Density Residential

4.3 Support Activities (As Applicable)

Support activities for this project are:

Support Activity	Location	Dedicated	
		Yes	No
Concrete Batch Plant		<input type="checkbox"/>	<input checked="" type="checkbox"/>
Asphalt Batch Plant		<input type="checkbox"/>	<input checked="" type="checkbox"/>
Equipment Staging Yards	See map in Appendix A	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Material Storage Areas	See map in Appendix A	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Excavated Material Disposal Areas		<input type="checkbox"/>	<input checked="" type="checkbox"/>
Borrow Areas		<input type="checkbox"/>	<input checked="" type="checkbox"/>

4.4 Sequence and Timing of Soil-disturbing Activities (5.3.4.2)

Construction of site civil improvements (ground disturbance) will begin in May, 2023. The following is intended sequence of development

- 1) **Site Delineation.**
- 2) **Mobilize to the site.**
- 3) **Install BMP's.**
- 4) **Site grading and foundation excavation**
- 5) **Install water and sewer lines.**
- 6) **Install site utilities.**
- 7) **Construct building foundations.**
- 8) **Rough grade and backfill around structures**

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

- 9) Temporary stabilization where appropriate
- 10) Complete vertical construction
- 11) Finish Leveling Course Grade
- 12) Pave
- 13) Complete landscaping and temporary stabilization

Maintain landscaping/seeded areas until site is permanently stabilized.

4.5 Size of property and total area expected to be disturbed (5.3.4.3)

The following are estimates of the construction site: *areas and coefficients have been updated based on current level of construction.

Total Project Area:.....	4.39	acres
Construction-site area to be disturbed:	2.20	acres
Percentage impervious area BEFORE construction:.....	100	%
Runoff coefficient BEFORE construction:	0.31	
Percentage impervious area AFTER construction:	22.4	%
Runoff coefficient AFTER construction:.....	0.44	

4.6 Identification of All Potential Pollutant Sources (5.3.4.5)

Potential sources of sediment to storm water runoff:

Source	Storm Water Pollutants	Location
Excavation/Backfilling/Grading	Silt, Sand, Gravel, Organic Soil	Within the project limits and areas disturbed by construction activity
Clearing and Grubbing	Silt, Sand, Gravel, Organic Soil	Within the project limits and areas disturbed by grubbing activity
Vehicle Tracking	Silt, Sand, Gravel, Organic Soil	At project exits

Potential pollutants and sources, other than sediment, to storm water runoff:

Trade Name Material	Storm Water Pollutants	Location
Petroleum-based fuels, fluids and lubricants	Petroleum liquids Petroleum Hydrocarbon lubricants and hydraulic fluids	All site areas where equipment is working, fueled, maintained, parked and transported.
Vehicle equipment and maintenance products including engine coolant and windshield washer fluid	Ethylene glycol or other anti-freeze agents, other alcohols, ammonia and detergents	All site areas where equipment is working, fueled, maintained, parked and transported.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

Acid from vehicle and equipment batteries	Lead/lead sulfate/sulfuric acid	All site areas where equipment is working, fueled, maintained, parked and transported.
Various used consumables, general Litter and waste	Various general waste	Areas where consumables are staged, installed and where excess material and spent containers are staged as waste.
Human sanitary waste, Bio-waste and holding tank liquids	Glutaraldehyde or quaternary ammonium compounds with detergents, ethyl alcohol and human waste	Portable toilets
Asphalt, joint adhesives and sealants	Petroleum liquids and petroleum hydrocarbons	Areas where asphalt is demolished, ground, staged, delivered and applied, including on equipment used for these purposes.
Pavement and survey marking paints	Alkyd Resins or Acrylic Emulsions	Areas where these components are staged, used and where excess material and spent containers are staged as waste.
Portland Cement Concrete (PCC)/Grout	Limestone, sand, pH, chromium	Within the project limits and at concrete wash-out areas

DRAFT

5.0 SITE MAPS (5.3.5)

Include a general location map in Appendix A of this SWPPP. (5.3.4.4)

Include site maps in Appendix A of this SWPPP. (5.3.5)

6.0 DISCHARGES

6.1 Locations of Other Industrial Storm Water Discharges (5.3.8)

All material sources will be covered under a separate permit that pertains to their location.

6.2 Allowable Non-Storm Water Discharges (1.4.3; 4.3.7; 5.3.9)

Allowable non-storm water discharges will be prohibited or minimized to the extent feasible. The following list addresses allowable non-storm water releases expected at this site:

- Watering for dust control
- Landscaping irrigation
- Watering for compaction of soils

7.0 DOCUMENTATION OF PERMIT ELIGIBILITY RELATED TO TOTAL MAXIMUM DAILY LOADS (3.2, 5.6)

7.1 Identify Receiving Waters (5.3.3.3)

Description of receiving waters: An existing wetland with an unnamed creek is south of the site but is separated from receiving runoff due to the railroad embankment between the project and wetland. Drainage from this project ultimately leads to the Knik Arm.

Description of storm sewer and/or drainage systems: An onsite storm water system conveys almost all stormwater from the development to the ditch along Old Matanuska Road and existing vegetated low point along the western property boundary.

7.2 Identify TMDLs (5.6.1)

Is an EPA-established or approved TMDL published for the receiving water(s) listed in Section 7.1? Yes No.

TMDL: N/A

Summary of consultation with state or federal TMDL authorities (5.6.2): N/A

Measures taken to ensure compliance with TMDL (5.6.3): N/A

8.0 DOCUMENTATION OF PERMIT ELIGIBILITY RELATED TO ENDANGERED SPECIES (3.3, 5.7)

8.1 Information on Endangered or Threatened Species or Critical Habitat (5.7.1)

Are endangered or threatened species and critical habitats on or near the project area? Yes No.

Describe how this determination was made: Site is mostly clear and void of vegetation. Site is surrounded by existing urban development. Phase 1 environmental study of the site did not yield any critical habitat near the project area.

Will species or habitat be adversely affected by storm water discharge? Yes No.

Include any agency correspondence in the SWPPP (5.7.4).

Provide summary of necessary measures (5.7.5):

9.0 APPLICABLE FEDERAL, STATE, TRIBAL, OR LOCAL REQUIREMENTS (4.15)

This SWPPP is consistent with the APDES Construction General Permit and satisfies Federal and State requirements. There are no known tribal or local storm water requirements for the project area. Updates will be made to the SWPPP as necessary to reflect any revisions to applicable federal, state, tribal or local requirements for soil and erosion control.

There will be no adverse effects on cultural, archeological, or historical sites due to the construction activity at this site. If any previously unknown cultural, archeological, or historical sites are discovered during site construction, the State Historic Preservation Officer (SHPO) will be contacted and any work activity that might impact the site will be halted. The area will be segregated with flagging or barriers, and work will not resume in the area without approve from the SHPO. A copy of all documentation will be added to appendix D.

All known federal, state, tribal and local requirements have been satisfied for this site and all required permitting is in place or will be obtained by the operators/permittees for this site.

9.1 Historic Properties

Are there any historic properties on or near the construction site?

Yes No.

If cultural or paleontological resources are discovered after the initial commencement of construction activities, work that would disturb such resources is to be stopped, and the Office of History and Archaeology is to be notified immediately at (907) 269-8721.

9.2 Projects near Public Water Systems (PWS) (4.10)

A search of the ADEC Drinking Water Protection Areas (DWPA) map located at <http://dec.alaska.gov/das/GIS/apps.htm> shows that the project does not intersect a PWS DWPA.

DRAFT

Control Measures

10.0 CONTROL MEASURES/BEST MANAGEMENT PRACTICES (4.0; 5.3.6)

10.1 Minimize Amount of Soil Exposed During Construction Activity (4.2.2)

Through the delineation of the project site and phased construction activities, the contractor will preserve natural topsoil. Native topsoil will be preserved for later use with on-site stockpiles, unless deemed infeasible by space constraints or site design created impervious surfaces.

If disturbed, all exposed erodible areas of the project will be permanently stabilized. The contractor will initiate stabilization measures by the end of the next working day after grading activities have ceased and will not resume for more than fourteen days. All temporary erosion control measures will remain in place until the soil is stabilized.

BMP Description: Site Delineation BMP 54.00	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	<ul style="list-style-type: none"> • Install in areas not to be disturbed by construction activities. • Site delineation measures may be physical barriers, such as temporary fencing, or visual indications, such as staking or flagging. • Site delineators are intended to remain until construction activity is complete. • Install prior to land disturbing activities. • Provide adequate maneuvering room for construction activities.
Maintenance and Inspection:	Inspect according to section 11.1 Remove and replace site delineation devices if damaged Replace if removed by construction activities
Responsible Staff:	SWPPP Manager or Superintendent
BMP Description: Preserve Topsoil and Vegetation BMP 38	
Source: IDEQ Catalog of Storm Water BMP's April 2020	
<input checked="" type="checkbox"/> Permanent <input type="checkbox"/> Temporary	
Installation Schedule:	Prior to ground disturbing activities identify clearing limits and vegetation to be preserved.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

Maintenance and Inspection:	Inspect according to section 11.1 Look for areas where the preservation barrier has been removed or visibility of the barrier has been reduced Replace/repair if needed
Responsible Staff:	SWPPP Manager or Superintendent
BMP Description: Construction Timing, BMP 36	
Source: IDEQ Catalog of Storm Water BMP's April 2020 – Modified by SWPPP Preparer.	
<input checked="" type="checkbox"/> Permanent <input type="checkbox"/> Temporary	
Installation Schedule:	Scheduling and/or sequence the construction work to minimize the amount of soil that is exposed to the elements at a time.
Maintenance and Inspection:	Inspection: N/A Maintenance: A project schedule describing work activities, dates and durations of each phase is included in Appendix C of this SWPPP. The schedule is designed to minimize the duration of ground disturbing activities. Disturbed areas will be stabilized by the end of the next working day whenever any clearing, grading, excavating or other earth disturbing activities have ceased permanently on any portion of the site, or temporarily ceased and will not resume for a period exceeding 14 calendar days.
Responsible Staff:	SWPPP Manager or Superintendent

10.2 Maintain Natural Buffer Areas (4.2.3)

Are stream crossings or waters of the U.S. located within or immediately adjacent to the property? Yes No.

There are no stream crossings located within or adjacent to the project area; however there are wetlands present. Therefore, perimeter controls are to be utilized to prevent sediment laden runoff from entering adjacent wetlands. A vegetative buffer along the toe of embankment slopes will be utilized. Additionally, any BMP or combination of BMPs below may be used. In areas with standing water, additional BMP's maybe used in conjunction or independently of vegetative buffer.

BMP Description: Vegetation Buffer BMP 38.00	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input checked="" type="checkbox"/> Permanent <input type="checkbox"/> Temporary	
Installation Schedule:	<ul style="list-style-type: none"> Identify/delineate area before any clearing begins Minimum width will be 25' unless found to be unfeasible.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1. If barrier has been removed or visibility reduced repair or replace barrier to that visibility is restored.</p> <p><u>Maintenance:</u> Repair or replace damaged vegetation immediately. If roots are exposed or damaged, prune ends just above damage with pruning shears or loppers and recover with native soil.</p>
Responsible Staff:	SWPPP Manager or Superintendent
BMP Description: <i>Fiber Rolls for Sediment Control BMP 10.01.a – modified by SWPPP Preparer</i>	
Source: AK DOT&PF Alaska SWPPP Guide, July 2018	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Install prior to soil disturbance in the drainage area as directed.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1. Look for roll ends remain abutted tightly. Ensure that the rolls are in contact with the soil and are entrenched. Look for scouring underneath the rolls.</p> <p><u>Maintenance:</u> If rolls are crushed, torn, slumping or split, the damaged sections must be replaced. Remove sediment accumulated upslope of the roll when it reaches one-half the distance of the above ground height.</p>
Responsible Staff:	SWPPP Manager or Superintendent

BMP Description: <i>Silt Fence BMP 20.00</i>	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016 Modified by SWPPP Preparer	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Install prior to soil disturbance in the drainage area as directed.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1, until work area is permanently stabilized, as defined by Appendix C of the Construction General Permit.</p> <p><u>Maintenance:</u> Repair functional deficiencies immediately. Reinforce fence line as needed to prevent undesirable sedimentation of sensitive areas. Replace torn or punctured fabric. Remedy fence sags as needed. Periodically remove accumulated sediment before it reaches one-third the distance up the above ground height.</p>
Responsible Staff:	SWPPP Manager or Superintendent

10.3 Control Storm Water Discharges and Flow Rates (4.2.5)

Divert storm water around the site so that it does not flow onto the project site and cause erosion of exposed soils using a combination of the following BMPs. Use velocity dissipation devices such as fiber rolls or other perimeter controls to slow down or contain storm water and sediment. Fiber Rolls may be used at channels or structure discharge points.

BMP Description: <i>Culvert Inlet Protection, BMP 8.00 – Modified by SWPPP Preparer</i>	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Install prior to soil disturbance in the drainage area as directed.
Maintenance and Inspection:	<u>Inspection:</u> In accordance to Section 11.1. Inspections will include confirming that barriers are in full contact with the soil and that bypass routes are not present. Inspect for sediment accumulation, displacement, and structural damage. <u>Maintenance:</u> Remove the sediment from containment before it reaches one-half of capacity. Restore structure to its original dimensions and full contact with soil around the inlet as soon as practicable. Repair any structural damage as soon as practicable.
Responsible Staff:	SWPPP Manager or Superintendent

10.3.1 Protect Steep Slopes (4.2.6)

Will steep slopes be present at the site during construction? Yes No.

10.4 Storm Water Inlet Protection Measures (4.3.1)

Culverts are present on-site and may require inlet protection. Fiber rolls maybe used for inlet protection if necessary.

BMP Description: <i>Storm Drain Inlet Sediment Protection, BMP 29.00</i>	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Installed prior to soil disturbance in the contributing drainage area.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

Maintenance and Inspection:	<p><u>Inspection:</u> In accordance to Section 11.1. Inspections will include checking for locations that are split, torn, and for sediment build up.</p> <p><u>Maintenance:</u> Remove the sediment from containment before it reaches one-half of capacity. Damaged catch basin inserts will be repaired or replaced.</p>
Responsible Staff:	SWPPP Manager or Superintendent

BMP Description: <i>Fiber Rolls for Erosion Control BMP 10.00.a – modified by SWPPP Preparer</i>	
Source: <i>AK DOT&PF Alaska SWPPP Guide, October 2016</i>	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Install prior to soil disturbance in the drainage area as directed.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1. Look for roll ends remain abutted tightly. Ensure that the rolls are in contact with the soil and are entrenched. Look for scouring underneath the rolls.</p> <p><u>Maintenance:</u> If rolls are crushed, torn, slumping or split, the damaged sections must be replaced. Remove sediment accumulated upslope of the roll when it reaches one-half the distance of the above ground height.</p>
Responsible Staff:	SWPPP Manager or Superintendent

10.5 Water Body Protection Measures (4.3.2)

BMP Description: <i>Vegetation Buffer BMP 38.00</i>	
Source: <i>AK DOT&PF Alaska SWPPP Guide, October 2016</i>	
<input checked="" type="checkbox"/> Permanent <input type="checkbox"/> Temporary	
Installation Schedule:	<ul style="list-style-type: none"> Identify/delineate area before any clearing begins Minimum width will be 25' unless found to be unfeasible.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1. If barrier has been removed or visibility reduced repair or replace barrier to that visibility is restored.</p> <p><u>Maintenance:</u> Repair or replace damaged vegetation immediately. If roots are exposed or damaged, prune ends just above damage with pruning shears or loppers and recover with native soil.</p>
Responsible Staff:	SWPPP Manager or Superintendent

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

BMP Description: Silt Fence BMP 20.00	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016 Modified by SWPPP Preparer	
<input type="checkbox"/> <i>Permanent</i> <input checked="" type="checkbox"/> <i>Temporary</i>	
Installation Schedule:	Install prior to soil disturbance in the drainage area as directed.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1, until work area is permanently stabilized, as defined by Appendix C of the Construction General Permit.</p> <p><u>Maintenance:</u> Repair functional deficiencies immediately. Reinforce fence line as needed to prevent undesirable sedimentation of sensitive areas. Replace torn or punctured fabric. Remedy fence sags as needed. Periodically remove accumulated sediment before it reaches one-third the distance up the above ground height.</p>
Responsible Staff:	SWPPP Manager or Superintendent

10.6 Down-Slope Sediment Controls (4.3.3)

Fiber rolls can be used as a down-slope sediment control in conjunction with vegetative buffer. See section 10.3 for the BMP description, installation, maintenance, and inspection information.

10.7 Stabilized Construction Vehicle Access and Exit Points (4.3.4)

Any rubber tire operating on bare soils will utilize a stabilized entrance/exit prior to driving on paved surfaces whenever possible.

BMP Description: Prefabricated Driving Ground Protection Mat BMP 14.00	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input type="checkbox"/> <i>Permanent</i> <input checked="" type="checkbox"/> <i>Temporary</i>	
Installation Schedule:	Install prior to construction at the designated entrances and exits.
Maintenance and Inspection:	<p><u>Inspection:</u> In accordance to Section 11.1. Inspections will include checking for trackout, damaged or broken units.</p> <p><u>Maintenance:</u> Replace damaged mats and remove sediment that accumulates on mats. Clean or replace mats if trackout is observed.</p>
Responsible Staff:	SWPPP Manager or Superintendent

10.8 Dust Generation and Track-Out from Vehicles (4.3.5 and 4.3.6)

BMP Description: Dust Control IDEQ BMP 43	
Source: IDEQ Storm Water BMP Catalog, April 2020	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Use Dust Control measures as needed for duration of project: Other BMPs will be used to protect destabilized slopes. Water sprinkling will be used to minimize dust production during heavy trucking activity.
Maintenance and Inspection:	<u>Inspection:</u> In accordance with 11.1, Dust control requires constant attention and may need to be inspected several times a day during hot, dry weather. <u>Maintenance:</u> Remove sediments that accumulate and dispose in an approved location.
Responsible Staff:	SWPPP Manager or Superintendent

10.9 Soil Management (4.3.7)

Will soil stockpiles be at the site during construction? Yes No.

Stockpiles will either be stabilized or covered when not active. If possible stockpiles will be located away from inlets, water bodies and conveyance channels. Sediment control measure will be installed at downgradient perimeter areas.

BMP Description: Plastic Covering BMP 1.20	
Source: AK DOT&PF Alaska SWPPP Guide, February 2011	
<input checked="" type="checkbox"/> Permanent <input type="checkbox"/> Temporary	
Installation Schedule:	Plastic covering will be installed when the stockpile will not be actively worked on for more than 14 days. Plastic covering will be secured with either weighted or trenched method.
Maintenance and Inspection:	<u>Inspection:</u> Inspect accordance with section 11.1 Inspections will include checking for unsecured covering or locations of erosion under the covering. <u>Maintenance:</u> Re-secure covering.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

Responsible Staff:	SWPPP Manager or Superintendent
---------------------------	---------------------------------

BMP Description: <i>Fiber Rolls for Erosion Control BMP 10.00 – modified by SWPPP Preparer</i>	
Source: <i>AK DOT&PF Alaska SWPPP Guide, October 2016</i>	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Install around stockpile when stockpile is established as directed.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1. Look for roll ends remain abutted tightly. Ensure that the rolls are in contact with the soil and are entrenched. Look for scouring underneath the rolls.</p> <p><u>Maintenance:</u> If rolls are crushed, torn, slumping or split, the damaged sections must be replaced.</p> <p>Remove sediment accumulated upslope of the roll when it reaches one-half the distance of the above ground height.</p>
Responsible Staff:	SWPPP Manager or Superintendent

BMP Description: <i>Silt Fence BMP 20.00</i>	
Source: <i>AK DOT&PF Alaska SWPPP Guide, October 2016 Modified by SWPPP Preparer</i>	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Install prior to soil disturbance in the drainage area as directed.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect accordance with section 11.1, until work area is permanently stabilized, as defined by Appendix C of the Construction General Permit.</p> <p><u>Maintenance:</u> Repair functional deficiencies immediately. Reinforce fence line as needed to prevent undesirable sedimentation of sensitive areas. Replace torn or punctured fabric. Remedy fence sags as needed. Periodically remove accumulated sediment before it reaches one-third the distance up the above ground height.</p>
Responsible Staff:	SWPPP Manager or Superintendent

10.10 Authorized Non-Storm Water Discharges (4.3.8)

Activities will be managed when practicable, to minimize water leaving the site. Any runoff will be controlled as described in section 10.3. When using water for dust control, water will be applied periodically until the ground surface is wet. If standing water is visible, water will not be applied to these areas to prevent water from leaving the site. A minimal amount of water will be used for surface watering for dust control. No runoff is expected from these activities.

10.11 Sediment Basins (4.3.9)

Will a sediment basin be required during construction? Yes, No.

10.12 Dewatering (4.4)

Will dewatering be conducted during construction? Yes, No.

Will excavation dewatering be conducted within 1,500 feet of a DEC mapped contaminated site found on the following website? Yes, No. <http://www.arcgis.com/home/item.html?id=315240bf84aa0b8272ad1cef3cad3>

10.13 Soil Stabilization (4.5, 5.3.6.3)

A general sequence of the stabilization practices is as follows:

- All disturbed areas will be stabilized with crushed aggregate surface course, porous backfill, ditch lining or suitable material (as defined in section 10.9) by the end of the next working day when earth disturbing activities have temporarily ceased for more than fourteen days or permanently ceased, installation of the BMPs listed below will be initiated.
- Within 7 days of initiation of final stabilization and within 14 days of initiation of temporary stabilization, completion will be achieved.
- Prior to winter shutdown the site will be prepared to manage storm water flows until construction activity resumes. Temporary or final stabilization measures will be completed for all disturbed areas except in the case where temporary stabilization is precluded by snow fall or frozen ground conditions in which case stabilization measures will be initiated as soon as practicable following spring thaw.

BMP Description: Surface Roughening, BMP 30.00	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Installed prior to the application of stabilization measures. Installed within 7 days of initiation of final stabilization. Track walking will be performed up and down slopes to create <i>perpendicular</i> track marks in the slope to slow the flow of discharge.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

<i>Maintenance and Inspection:</i>	<p><u>Inspection:</u> In accordance with section 11.1 until work area is permanently stabilized, as defined by Appendix C of the Construction General Permit. More frequent inspection may be necessary after a heavy precipitation event that produces runoff during construction.</p> <p><u>Maintenance:</u> Reapply as necessary to prevent sediment erosion.</p>
<i>Responsible Staff:</i>	SWPPP Manager or Superintendent

<i>BMP Description: Rock Slope Armor BMP 17</i>	
<i>Source: AK DOT&PF Alaska SWPPP Guide, October 2016</i>	
<p align="center"> <input checked="" type="checkbox"/> <i>Permanent</i> <input type="checkbox"/> <i>Temporary</i> </p>	
<i>Installation Schedule:</i>	After surface roughening has been completed. Rock shall consist of a well graded mix of rock range and size. Angular or sub-angular rock should be used.
<i>Maintenance and Inspection:</i>	<p><u>Inspection:</u> Inspect accordance with section 11.1.</p> <p><u>Maintenance:</u> Place material on areas that are graded as quickly as possible. Or stabilize with final material. Regrade and reapply immediately if rills appear.</p>
<i>Responsible Staff:</i>	SWPPP Manager or Superintendent

10.14 Treatment Chemicals (4.6; 5.3.6.4)

Will treatment chemicals be used to control erosion and/or sediment during construction? Yes, No.

10.15 Active Treatment System Information or cationic treatment chemicals (4.6.7)

Will an ATS or cationic treatment chemicals be used as a control measure at the site? Yes, No.

10.16 Good Housekeeping Measures (4.8)

10.16.1 Washing of Equipment and Vehicles (4.8.1)

Will equipment and vehicle washing and/or wheel wash-down be conducted at the site? Yes, No.

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

10.16.2 Fueling and Maintenance Areas (4.8.2)

Will equipment and vehicle fueling, or maintenance be conducted at the site? Yes, No.

If possible, vehicles will be fueled off-site at fuel stations. All equipment onsite will be fueled by a qualified person. Equipment will be inspected by the operator each day it is used for leaks and if a problem is detected it is to be repaired promptly by the contractor’s mechanics or taken out of service until repaired. Only minor maintenance shall be performed onsite and fuel and service trucks shall be stored offsite when not in use.

Absorbent/spill kit cleanup materials and spill kits will be located at the staging areas throughout the project. These locations can be identified on the site maps. Spill kit materials will be replaced after use. A general location map and site maps are included in Appendix A.

BMP Description: <i>Vehicle/Equipment Storage, Maintenance and Fueling BMP 42.00</i>	
Source: <i>AK DOT&PF, Alaska SWPPP Guide, October 2016</i>	
<input type="checkbox"/> Permanent	<input checked="" type="checkbox"/> Temporary
Installation Schedule:	<ul style="list-style-type: none"> Designate areas to be used for storage, washing, maintenance, and fueling of equipment and vehicles. Locate these areas as far away from stormwater drainage systems and waters of the U.S. as practicable. Use paved surfaces if practicable. Place drip pans or absorbent pads under vehicles or equipment to contain potential drips or leaks that may develop during storage, maintenance, or fueling Have drip pans, absorbent pads, and spill kits located near or within the storage, maintenance or fueling area Fuel on a level grade area as far away from stormwater drainage systems and waters of the U.S., as practicable Automatic shut-off nozzles are preferred. Do not “top off” fuel tanks. Leave adequate space for fuel expansion and movement in the tank while equipment is in operation
Maintenance and Inspection:	<ul style="list-style-type: none"> Clean up any leaks, spills, or contaminated surfaces immediately. Use absorbent pads to clean small spills and properly dispose of used pads Check ground under vehicles and equipment for evidence of leaks or drips Properly dispose of any used absorbent pads or any wastes collected in drip pans Check vehicles and equipment for excess buildup of oil and grease. Clean vehicle or equipment and properly dispose of excess oil and grease
Responsible Staff:	SWPPP Manager or Superintendent

10.16.3 Staging and Material Storage Areas (4.8.3)

Designated areas and secure containment to be used for staging and material storage areas. Locate such activities, to the extent practicable, away from storm water conveyance channels, storm water inlets, and waters of the U.S.; and minimize the exposure to precipitation and storm water and vandalism for all chemicals,

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

treatment chemicals, liquid products, petroleum products, and other materials that have the potential to pose a threat to human health or the environment.

The contractor will establish proper building and material storage areas to avoid pollutants coming in contact with rainfall or flowing storm water. Any materials that have the potential to pollute storm water will be covered to prevent rainfall from coming into contact with them. Garbage containers will be covered to prevent debris from blowing away as well. Staging areas will be included in inspections and the SWPPP. No materials will be staged or stored, even temporarily in flowing water. A waste collection area on site that does not receive substantial amount of runoff from upland areas and does not drain directly to a water body will be designated. See Appendix B for BMP 77, Outdoor Storage.

BMP Description: Outdoor Storage BMP 77	
Source: IDEQ Catalog of Storm Water BMP's April 2020	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	<ul style="list-style-type: none"> • Designate areas to be used for storage. Locate these areas as far away from stormwater drainage systems and waters of the U.S. as practicable. Use paved surfaces if practicable. • Have drip pans, absorbent pads, and spill kits located near or within the storage area
Maintenance and Inspection:	<p>Inspect accordance with section 11.1. Inspect for leaks, spills, vandalism, basic housekeeping concerns.</p> <ul style="list-style-type: none"> • Clean up any leaks, spills, or contaminated surfaces immediately. Use absorbent pads to clean small spills and properly dispose of used pads • Properly dispose of any used absorbent pads or any wastes collected in drip pans •
Responsible Staff:	SWPPP Manager or Superintendent

10.16.4 Washout of Applicators/Containers Used for Paint, Concrete, and Other Materials (4.8.4)

Will washout areas for trucks, applicators, or containers of concrete, paint, or other materials be used at the site? Yes, No.

The concrete washout will be placed more than 50 feet away from the nearest inlet, wetland, river, or stream. The washout will consist of some type of water-tight containment device lined with plastic and large enough to contain the wash water and materials from the concrete used on site. Locations will be determined as needed and will be added to the appropriate site maps in Appendix A as necessary.

BMP Description: Concrete Washout, BMP 6.00
Source: AK DOT&PF Alaska SWPPP Guide, October 2016

Storm Water Pollution Prevention Plan (SWPPP)

PROJECT NAME: **OLD MATANUSKA TOWNHOUSE DEVELOPMENT PHASE 2**

DATE: **2/6/2023**

<input type="checkbox"/> <i>Permanent</i>	<input checked="" type="checkbox"/> <i>Temporary</i>
Installation Schedule:	Install prior to any construction activities associated with wet concrete and/or grout.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect washout facilities frequently to determine if/when they have been filled to 50% capacity.</p> <p><u>Maintenance:</u></p> <ul style="list-style-type: none"> • Clean out facilities once half full • If stored liquids are not evaporating and are reaching capacity, vacuum and dispose in an approved manner. • Remove hardened solids and re-use on site or haul away for recycling or disposal. • Inspect for signs of weakening or damage prior to relining. • Repair damaged facilities promptly. Contain any spill or discharge of waste material. • Replace or display new signage as needed.
Responsible Staff:	SWPPP Manager or Superintendent

10.16.5 Fertilizer or Pesticide Use (4.8.5)

Will fertilizers or pesticides be used at the site? Yes, No.

The manufacturer’s recommendations will be followed to minimize any loss of fertilizers to storm water runoff. If there is excess fertilizer it will be disposed of according to manufacturer’s recommendations and in accordance with local, state, and federal regulations, however no BMP manual was used. Pesticides will not be used on this project.

10.17 Spill Notification (4.9)

Equipment and supplies for spill control will be stored on site for immediate retrieval. A detailed spill procedure is included in Appendix O. The Hazardous Material Control Plan includes the following information:

- Hazardous material handling
- Response
- Cleanup
- Spill reporting procedures

Storm Water Pollution Prevention Plan (SWPPP)

10.18 Construction and Waste Materials (4.8.6, 5.3.7)

Waste materials expected to be stored on site include general construction trash and sanitary waste. A lockable construction trailer will also be on site to store tools and supplies (including any hazardous materials stored onsite) and minimize the exposure to the weather and vandalism. Items such as survey stakes, nails, ear plugs, gasoline, and oil will be stored in the trailer. Additionally, hazardous materials including hazardous & toxic waste, will be stored in sealed containers. See Appendix B for Construction Site Waste Management BMP. Equipment and materials will be located away from storm water conveyance channels and waters of the U.S. The handling and disposal of all waste will be in accordance with all local, state and federal requirements. Trash will be disposed of at local permitted landfill on an as needed basis by project staff.

BMP Description: <i>Outdoor Storage BMP 77</i>	
Source: IDEQ Catalog of Storm Water BMP's April 2020	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	<ul style="list-style-type: none"> • Designate areas to be used for storage. Locate these areas as far away from stormwater drainage systems and waters of the U.S. as practicable. Use paved surfaces if practicable. • Have drip pans, absorbent pads, and spill kits located near or within the storage area
Maintenance and Inspection:	<p>Inspect accordance with section 11.1. Inspect for leaks, spills, vandalism, basic housekeeping concerns.</p> <ul style="list-style-type: none"> • Clean up any leaks, spills, or contaminated surfaces immediately. Use absorbent pads to clean small spills and properly dispose of used pads • Properly dispose of any used absorbent pads or any wastes collected in drip pans •
Responsible Staff:	SWPPP Manager or Superintendent

BMP Description: <i>Sanitary Waste Management, BMP 41.00</i>	
Source: AK DOT&PF Alaska SWPPP Guide, October 2016	
<input type="checkbox"/> Permanent <input checked="" type="checkbox"/> Temporary	
Installation Schedule:	Temporary portable toilets will be provided during construction operations. Toilets will be secured to prevent tipping and will have secondary containment.
Maintenance and Inspection:	<p><u>Inspection:</u> Inspect to make sure waste containers are being maintained often enough to prevent overflow.</p> <p><u>Maintenance:</u> Routine cleaning and disposal of waste as necessary. Make repairs if any conditions under inspection are found.</p>

Responsible Staff:

SWPPP Manager or Superintendent

11.0 INSPECTIONS (5.4; 6.0)

Inspections will be performed by the contractors Superintendent, Storm Water Inspector, or their representative.

11.1 Inspection Schedules (5.4.1.2; 6.1; 6.2)

Inspection frequency: once every 7 calendar days.

Justification for reduction in inspection frequency, if applicable: If the entire site is stabilized, inspection frequency may be reduced to at least once every month (with a minimum of 7 days between inspections) and within two business days of the end of a storm event at actively staffed sites that resulted in a discharge from the site.

If the project is undergoing winter construction the inspection frequency can be reduced to once per month if runoff is unlikely due to continuous frozen conditions that are likely to continue at the site for at least three months based on historic seasonal averages. If unexpected weather conditions (such as above freezing conditions or rain events) make discharges likely, regular inspection frequency will resume.

Estimated date of winter shutdown:

A winter shutdown period is planned as part of this project. The actual dates of shutdown shall be based on temperatures and general weather conditions. The fall freeze-up is the date in the fall that air temperatures will be predominately below freezing and the spring thaw date is the date in the spring that air temperatures will be predominately above freezing.

Based on the Fall 'Freeze' Probabilities and Spring 'Freeze' Probabilities for the weather station closest to the project, Wasilla 2 NE, Alaska Weather Station Alaska (509765), the estimated fall freeze-up date is September 13 and the estimated spring thaw date is June 16. Winter shutdown when working in this area may start on or after September 27 (14 days after the anticipated fall freeze date). Inspections shall resume on or before May 26 (21 days prior to the anticipated spring thaw date).

Source: *Western Regional Climate Center*, <http://www.wrcc.dri.edu/summary/clismak.html>

See Appendix D, for more information.

The SWPPP Manager will conduct inspection in accordance with the section above.

An authorized representative of ADEC, EPA or the MS4 operator is allowed to conduct a site inspection in accordance with the CGP Part 6.6.

Estimated date of winter shutdown: **November 1, 2023**

11.2 Inspection Form or Checklist (5.4.1.3; 6.7)

The Inspection Report Form in Appendix K will be used for inspections on this site. Changes or revisions to the form are not permitted unless by SWPPP Amendment except for adding or deleting data fields that list location of discharge points and site-specific BMP's. Inspections will include visual examination for the parameters listed for each BMP. Copies of the SWPPP site maps will be updated with annotations as needed. The following will be inspected:

- All areas that have been disturbed and not permanently stabilized prior to the previous inspection.
- On-site areas where construction or waste materials are stored.
- Areas where equipment are staged, fueled or maintained.
- Locations where vehicles enter/exit the site.
- All points where site storm water discharges from the site at the perimeter.
- All BMP's

The inspector will insert a complete-by date for each corrective action listed that is within seven days from the date of the inspection and whenever practical, before the next rain event. The superintendent must review and sign each inspection report. The completed, signed reports will be inserted into Appendix K of the SWPPP.

11.3 Corrective Action Procedures (5.4.1.4; 8.0)

Corrective actions must be done whenever any of the following conditions are identified, discovered or made aware of at the site:

- A required control measure was never installed, was installed incorrectly or not in accordance with this plan.
- A control measure is not operating as intended or has not been maintained in effective operation condition.
- Control measures installed and maintained are not effective enough to meet water quality standards.

Corrective actions will be completed before the next scheduled inspection or no later than the date on the Inspection Report.

Corrective Action Log

A sample Corrective Action Log is included in Appendix J.

11.4 Inspection recordkeeping (5.4.2)

Records will be maintained for a minimum period of at least three (3) years after the permit is terminated.

12.0 MONITORING PLAN (If Applicable) (5.5; 7.0)

12.1 Determination of Need for Monitoring Plan

Is there an EPA-established or approved TMDL for Unnamed wetlands/creek, Knik Arm?

Is the receiving water listed as impaired for turbidity and/or sediment? Yes, No.

What is the acreage of the disturbance in the proposed construction project? 2.2 acres

Is the disturbed acreage equal to or greater than 20 acres? Yes, No.

12.2 Monitoring Plan Development

Monitoring schedules (5.5.1.2; 7.3.2): n/a

Monitoring form or checklist (5.5.1.3; 7.3.9): n/a

Corrective action procedures (5.5.1.4; 8.0): n/a

12.3 Monitoring Considerations

- Locate upstream/upgradient sampling point(s) to determine background turbidity in the receiving water body. The location should be reasonably close to discharge but not so close as to experience increased turbidity from discharge. Clearly mark in field and on map in SWPPP.
- Sample the discharge where it enters the receiving water body or where it leaves the construction site. Clearly mark in field and on map in SWPPP.
- The discharge entering the water body impaired for turbidity or sediment must not exceed 5 nephelometric turbidity units (NTU) above natural conditions when the natural turbidity is 50 NTU or less, and may not have more than a 10-percent increase in turbidity when the natural turbidity is more than 50 NTU, not to exceed a maximum increase of 25 NTU.
- Correct control measures within seven (7) calendar days, update your SWPPP to reflect improvements, submit a Corrective Action Report consistent with the CGP, AND continue daily sampling until discharge meets allowable turbidity.
- If a specific waste-load allocation has been established for turbidity or sediment that would apply to the discharge of storm water from the construction site, the permittee must implement necessary steps to meet that allocation.
- If there is only a general waste-load allocation applicable to construction storm water discharges, the permittee must consult the ADEC to confirm consistency with approved TMDL.

13.0 POST-AUTHORIZATION RECORDS (5.8)

Copy of Permit Requirements (5.8.1)

The SWPPP must contain the following documents:

- copy of CGP (5.8.1.1);
- copy or signed and certified NOI form submitted to ADEC (5.8.1.2);

- upon receipt, a copy of letter from ADEC authorizing permit coverage, providing tracking number (5.8.1.3); and

These documents must be included in Appendix F.

13.1 Additional Documentation Requirements (5.8.2)

- Dates when grading activities occur (5.8.2.1; insert in Appendix G).
- Dates when construction activities temporarily or permanently cease on a portion of the site (5.8.2.1.3; insert in Appendix G).
- Dates when stabilization measures are initiated (5.8.2.1.4; insert in Appendix G).
- Date of beginning and ending period for winter shutdown (5.8.2.2; insert in Appendix G).
- Copies of inspection reports (5.4.2; 5.8.2.3; insert in Appendix K).
- Copies of monitoring reports, if applicable (5.8.2.4; insert in Appendix H).
- Documentation in support of chemical-treatment processes (4.6; 5.8.2.6; insert in Appendix H).
- Documentation of maintenance and repairs of control measures (5.8.2.8; 8.1; 8.2; insert in Appendix J).
- Documentation of any rainfall monitoring records (6.7.1.3)

13.1.1 Records of Employee Training (4.14; 5.8.2.7)

Describe Training Conducted:

General storm water and BMP awareness training for staff and subcontractors:

Staff and subcontractors will receive awareness training on general storm water issues and BMPs so that they understand their responsibilities in pollution storm water runoff prevention. During safety meetings and scheduled briefings, corrective actions from the previous period will be reviewed. Safety or other tailgate briefings may also be a discussion time of the timing of activities and stabilization requirements.

Detailed training for staff and subcontractors with specific storm water responsibilities:

Superintendent and the SWPPP Manger(s) will be as described above and will be aware of the requirements of the 2021 CGP and this SWPPP.

Individual(s) Responsible for Training:

All training will be documented by the SWPPP Manager. The SWPPP Manager will document the date, names of personnel that attended, and what was covered in the training session in the Training Log Form. Training Records will be maintained in Appendix I of the SWPPP.

14.0 MAINTAINING AN UPDATED SWPPP (5.9)

The permittee must modify the SWPPP, including site map(s), in response to any of the following:

- whenever changes are made to construction plans, control measures, good housekeeping measures, monitoring plan (if applicable), or other activities at the site that are no longer accurately reflected in SWPPP (5.9.1.1);
- if inspections of site investigations by staff or by local, state, tribal, or federal officials determine SWPPP modifications are necessary for permit compliance (5.9.1.2); and
- to reflect any revisions to applicable federal, state, tribal, or local laws that affect control measures implemented at the construction site (5.9.1.3).

14.1 Log of SWPPP Modifications (5.9.2)

A permittee must keep a log showing dates, name of person authorizing the change, and a brief summary of changes for all significant SWPPP modifications (e.g., adding new control measures, changes in project design, or significant storm events that cause replacement of control measures). A form to document SWPPP amendments has been placed at the beginning of this template.

14.2 Deadlines for SWPPP Modifications (5.9.3)

Revisions to the SWPPP must be completed within seven days of the inspection that identified the need for a SWPPP modification or within seven days of substantial modifications to the construction plans or changes in site conditions.

15.0 ADDITIONAL SWPPP REQUIREMENTS (5.10)

15.1 Retention of SWPPP (5.10.1)

A copy of the SWPPP (including a copy of the permit), NOI, and acknowledgement letter from ADEC must be retained at the construction site.

15.2 Main Entrance Signage (5.10.2)

A sign or other notice must be posted conspicuously near the main entrance of the site. The sign or notice must include the permit authorization number assigned to the NOI, Operator Contact Name and phone number for obtaining additional construction site information, and location of the SWPPP or name and telephone number of the contact person for scheduling SWPPP viewing times. If the location of the SWPPP or the name and telephone number of the contact person for scheduling SWPPP viewing times has changed (i.e., is different than that submitted to DEC in the NOI), the current location of the SWPPP or name and telephone number of a contact person for scheduling viewing times.

15.3 Availability of SWPPP (5.10.3)

The permittee must keep a current copy of the SWPPP at the site. The SWPPP must be made available to subcontractors, government and tribal agencies, and MS4 operators, upon request.

15.4 Signature and Certification (5.10.4)

The SWPPP must be signed and certified in accordance with the requirements of the CGP Appendix A, Part 1.12. The certification form on page ii of this template meets the requirements of this paragraph.

15.5 Submittal of a Modification to NOI (2.7)

Note: A permittee must file an NOI modification form to DEC (see Permit Part 2.3) to update or correct the following information on the original NOI within 30 calendar days of the change:

- Owner/Operator address and contact information;
- Site information;
- Estimated start or end dates;
- Number of acres to be disturbed; or
- SWPPP location and contact information.

DRAFT

APPENDICES

APPENDIX A – SITE MAPS AND DRAWINGS

APPENDIX B – BMP DETAILS

APPENDIX C – PROJECT SCHEDULE

APPENDIX D – SUPPORTING DOCUMENTATION:

- TMDL
- ENDANGERED SPECIES
- OTHER PERMITS

APPENDIX E – DELEGATION OF AUTHORITY, SUBCONTRACTOR CERTIFICATIONS

APPENDIX F – PERMIT CONDITIONS:

- COPY OF SIGNED NOTICE OF INTENT
- COPY OF LETTER FROM ADEC AUTHORIZING COVERAGE
- ADEC NOI TRACKING NUMBER
- COPY OF ALASKA CONSTRUCTION GENERAL PERMIT

APPENDIX G – GRADING AND STABILIZATION RECORDS

APPENDIX H – MONITORING PLAN (IF APPLICABLE) AND REPORTS

APPENDIX I – TRAINING RECORDS

APPENDIX J – CORRECTIVE ACTION LOG

APPENDIX K – INSPECTION RECORDS

APPENDIX L – HAZARDOUS MATERIAL CONTROL PLAN

APPENDIX M – RECORD OF RAINFALL