

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	1st Quarter		2nd Quarter			3rd Quarter			4th Quarter			
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1																			
2																			
3		Building H																	
4	★	Excavation & Utilities	3 days	Mon 7/6/26	Wed 7/8/26														
5	★	Bottom of Hole Inspection	1 day	Thu 7/9/26	Thu 7/9/26														
6	★	Footings Forms & Rebar	3 days	Fri 7/10/26	Tue 7/14/26														
7	★	MOA Rebar Inspection	1 day	Wed 7/15/26	Wed 7/15/26														
8	★	Foundation Walls	5 days	Thu 7/16/26	Wed 7/22/26														
9	★	Foundation Dampproofing/Insulation	2 days	Thu 7/23/26	Fri 7/24/26														
10	★	Backfill/Compaction	2 days	Mon 7/27/26	Tue 7/28/26														
11	★	Vapor Intrusion Barrier	4 days	Mon 8/3/26	Thu 8/6/26														
12	★	Barrier Smoke Test	1 day	Fri 8/7/26	Fri 8/7/26														
13	★	Rough Framing	40 days	Mon 8/10/26	Fri 10/2/26														
14	★	Roofing	5 days	Mon 10/5/26	Fri 10/9/26														
15	★	Exterior Doors & Windows	4 days	Mon 10/12/26	Thu 10/15/26														
16	★	Sprinkler Rough-In	2 days	Thu 10/15/26	Fri 10/16/26														
17	★	Plumbing & Mechanical Rough-In	20 days	Mon 10/12/26	Fri 11/6/26														
18	★	Electrical Rough-In	20 days	Mon 10/12/26	Fri 11/6/26														
19	★	Insulation & Vapor Barrier	7 days	Mon 11/9/26	Tue 11/17/26														
20	★	Sheetrock	15 days	Thu 11/12/26	Wed 12/2/26														
21	★	Tape & Texture	10 days	Mon 11/30/26	Fri 12/11/26														
22	★	Interior Painting	10 days	Mon 12/7/26	Fri 12/18/26														
23	★	Set Cabinets	5 days	Mon 12/21/26	Fri 12/25/26														
24	★	Interior Trim & Doors	10 days	Mon 12/28/26	Fri 1/8/27														
25	★	Sprinkler Trim	4 days	Mon 1/4/27	Thu 1/7/27														
26	★	Flooring	10 days	Mon 1/11/27	Fri 1/22/27														
27	★	Mech. & Elec. Trim	6 days	Wed 1/20/27	Wed 1/27/27														
28	★	Solid Surface Countertops	8 days	Mon 1/25/27	Wed 2/3/27														
29	★	Set Appliances	4 days	Thu 2/4/27	Tue 2/9/27														
30	★	Final Cleaning	6 days	Wed 2/10/27	Wed 2/17/27														
31	★	Window Blinds	4 days	Thu 2/18/27	Tue 2/23/27														
32	★	Exterior Siding	10 days	Mon 3/1/27	Fri 3/12/27														
33	★	Exterior Painting	7 days	Mon 6/14/27	Tue 6/22/27														
34	★	Punchlist	10 days	Mon 6/21/27	Fri 7/2/27														
35	★	Building Address	1 day	Wed 6/23/27	Wed 6/23/27														

Project: Initial Schedule 2.6.26 Date: Thu 4/2/26					
--	--	--	--	--	--

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	1st Quarter			2nd Quarter			3rd Quarter				
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
36	★	MOA Final Inspections	4 days	Tue 7/6/27	Fri 7/9/27													
37	★	Contractural Completion Date	1 day	Fri 7/30/27	Fri 7/30/27													
38	🔧																	
39	★	Building G																
40	★	Excavation & Utilities	3 days	Mon 7/6/26	Wed 7/8/26													
41	★	Bottom of Hole Inspection	1 day	Thu 7/9/26	Thu 7/9/26													
42	★	Footings Forms & Rebar	3 days	Tue 7/14/26	Thu 7/16/26													
43	★	MOA Rebar Inspection	1 day	Fri 7/17/26	Fri 7/17/26													
44	★	Foundation Walls	5 days	Thu 7/23/26	Wed 7/29/26													
45	★	Foundation Dampproofing/Insulation	2 days	Thu 7/30/26	Fri 7/31/26													
46	★	Backfill/Compaction	2 days	Mon 8/3/26	Tue 8/4/26													
47	★	Vapor Intrusion Barrier	4 days	Wed 8/5/26	Mon 8/10/26													
48	★	Barrier Smoke Test	1 day	Tue 8/11/26	Tue 8/11/26													
49	★	Rough Framing	40 days	Mon 8/31/26	Fri 10/23/26													
50	★	Roofing	5 days	Mon 10/26/26	Fri 10/30/26													
51	★	Exterior Doors & Windows	4 days	Mon 11/2/26	Thu 11/5/26													
52	★	Sprinkler Rough-In	2 days	Thu 11/5/26	Fri 11/6/26													
53	★	Plumbing & Mechanical Rough-In	20 days	Mon 11/2/26	Fri 11/27/26													
54	★	Electrical Rough-In	20 days	Mon 11/2/26	Fri 11/27/26													
55	★	Insulation & Vapor Barrier	7 days	Mon 11/30/26	Tue 12/8/26													
56	★	Sheetrock	15 days	Thu 12/3/26	Wed 12/23/26													
57	★	Tape & Texture	10 days	Mon 12/21/26	Fri 1/1/27													
58	★	Interior Painting	10 days	Mon 12/28/26	Fri 1/8/27													
59	★	Set Cabinets	5 days	Mon 1/11/27	Fri 1/15/27													
60	★	Interior Trim & Doors	10 days	Mon 1/18/27	Fri 1/29/27													
61	★	Flooring	10 days	Mon 2/1/27	Fri 2/12/27													
62	★	Mech. & Elec. Trim	6 days	Wed 2/10/27	Wed 2/17/27													
63	★	Sprinkler Trim	4 days	Mon 2/15/27	Thu 2/18/27													
64	★	Solid Surface Countertops	8 days	Mon 2/15/27	Wed 2/24/27													
65	★	Set Appliances	4 days	Thu 2/25/27	Tue 3/2/27													
66	★	Final Cleaning	6 days	Wed 3/3/27	Wed 3/10/27													
67	★	Window Blinds	4 days	Thu 3/11/27	Tue 3/16/27													
68	★	Exterior Siding	10 days	Mon 3/15/27	Fri 3/26/27													
69	★	Exterior Painting	7 days	Wed 6/23/27	Thu 7/1/27													

Project: Initial Schedule 2.6.26 Date: Thu 4/2/26	
--	--

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter		
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
105	★	Exterior Painting	7 days	Mon 7/6/26	Tue 7/14/26																	
106	★	Building Address	1 day	Thu 7/15/27	Thu 7/15/27																	
107	★	Punchlist	10 days	Fri 7/16/27	Thu 7/29/27																	
108	★	MOA Final Inspections	4 days	Fri 7/30/27	Wed 8/4/27																	
109	★	Contractual Completion Date	1 day	Tue 8/31/27	Tue 8/31/27																	
110	?																					
111	★	Building E																				
112	★	Excavation & Utilities	3 days	Thu 7/9/26	Mon 7/13/26																	
113	★	Bottom of Hole Inspection	1 day	Tue 7/14/26	Tue 7/14/26																	
114	★	Footings Forms & Rebar	3 days	Thu 7/30/26	Mon 8/3/26																	
115	★	MOA Rebar Inspection	1 day	Mon 8/3/26	Mon 8/3/26																	
116	★	Foundation Walls	5 days	Tue 8/4/26	Mon 8/10/26																	
117	★	Foundation Damproofing/Insulation	2 days	Tue 8/11/26	Wed 8/12/26																	
118	★	Backfill/Compaction	2 days	Thu 8/13/26	Fri 8/14/26																	
119	★	Vapor Intrusion Barrier	4 days	Mon 8/17/26	Thu 8/20/26																	
120	★	Barrier Smoke Test	1 day	Fri 8/21/26	Fri 8/21/26																	
121	★	Rough Framing	40 days	Mon 11/9/26	Fri 1/1/27																	
122	★	Roofing	5 days	Mon 1/4/27	Fri 1/8/27																	
123	★	Exterior Doors & Windows	4 days	Thu 1/7/27	Tue 1/12/27																	
124	★	Sprinkler Rough-In	2 days	Mon 1/4/27	Tue 1/5/27																	
125	★	Plumbing & Mechanical Rough-In	20 days	Mon 1/11/27	Fri 2/5/27																	
126	★	Electrical Rough-In	20 days	Mon 1/11/27	Fri 2/5/27																	
127	★	Insulation & Vapor Barrier	7 days	Wed 2/3/27	Thu 2/11/27																	
128	★	Sheetrock	15 days	Tue 2/9/27	Mon 3/1/27																	
129	★	Tape & Texture	10 days	Mon 2/22/27	Fri 3/5/27																	
130	★	Interior Painting	10 days	Mon 3/1/27	Fri 3/12/27																	
131	★	Set Cabinets	5 days	Mon 3/15/27	Fri 3/19/27																	
132	★	Interior Trim & Doors	10 days	Mon 3/22/27	Fri 4/2/27																	
133	★	Flooring	10 days	Mon 4/5/27	Fri 4/16/27																	
134	★	Exterior Siding	10 days	Mon 4/12/27	Fri 4/23/27																	
135	★	Mech. & Elec. Trim	6 days	Wed 4/14/27	Wed 4/21/27																	
136	★	Sprinkler Trim	4 days	Mon 4/19/27	Thu 4/22/27																	
137	★	Solid Surface Countertops	8 days	Mon 4/19/27	Wed 4/28/27																	
138	★	Set Appliances	4 days	Thu 4/29/27	Tue 5/4/27																	
139	★	Final Cleaning	6 days	Wed 5/5/27	Wed 5/12/27																	

Project: Initial Schedule 2.6.26
Date: Thu 4/2/26

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Quarter		3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
176	★	Window Blinds	4 days	Wed 7/8/26	Mon 7/13/26					■														
177	★	Exterior Painting	7 days	Mon 7/26/27	Tue 8/3/27																			
178	★	Building Address	1 day	Wed 8/4/27	Wed 8/4/27																			
179	★	Punchlist	10 days	Fri 8/6/27	Thu 8/19/27																			
180	★	MOA Final Inspections	4 days	Fri 8/20/27	Wed 8/25/27																			
181	★	Contractural Completion Date	1 day	Thu 9/30/27	Thu 9/30/27																			
182	📄																							
183	★?	Spring/Summer 2027 Work																						
184	★?																							
185	★	Sidewalks for Building H	5 days	Mon 5/31/27	Fri 6/4/27																			
186	★	Sidewalks for Building G	5 days	Mon 6/7/27	Fri 6/11/27																			
187	★	Curb & Gutter for Buildings H & G parking lot	5 days	Mon 6/14/27	Fri 6/18/27																			
188	★	Paving for Buildings H & G	2 days	Mon 6/21/27	Tue 6/22/27																			
189	★	Sidewalks for Building F	5 days	Mon 6/14/27	Fri 6/18/27																			
190	★	Curb & Gutter for Building F	5 days	Mon 6/21/27	Fri 6/25/27																			
191	★	Paving for Building F	2 days	Mon 6/28/27	Tue 6/29/27																			
192	★	Striping for Buildings H, G & F	2 days	Thu 7/1/27	Fri 7/2/27																			
193	★	Sidewalks for Building E & F	5 days	Mon 6/21/27	Fri 6/25/27																			
194	★	Site Lighting for parking lots	4 days	Tue 7/6/27	Fri 7/9/27																			
195	★	Dumpster Enclosure	10 days	Mon 7/12/27	Fri 7/23/27																			
196	📄																							
197	📄																							
198	📄																							
199	📄																							
200	📄																							
201	📄																							
202	📄																							
203	📄																							
204	📄																							
205	📄																							
206	📄																							
207	📄																							
208	📄																							
209	📄																							

Project: Initial Schedule 2.6.26
Date: Thu 4/2/26

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	2nd Quarter		3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
282																								
283																								
284																								



Project: Initial Schedule 2.6.26 Date: Thu 4/2/26					
--	--	--	--	--	--