

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	2nd Quarter		3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter		
								Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
176		Window Blinds	4 days	Wed 7/8/26	Mon 7/13/26																			
177		Exterior Painting	7 days	Mon 7/26/27	Tue 8/3/27																			
178		Building Address	1 day	Wed 8/4/27	Wed 8/4/27																			
179		Punchlist	10 days	Fri 8/6/27	Thu 8/19/27																			
180		MOA Final Inspections	4 days	Fri 8/20/27	Wed 8/25/27																			
181		Contractural Completion Date	1 day	Thu 9/30/27	Thu 9/30/27																			
182																								
183		Spring/Summer 2027 Work																						
184																								
185		Sidewalks for Building H	5 days	Mon 5/31/27	Fri 6/4/27																			
186		Sidewalks for Building G	5 days	Mon 6/7/27	Fri 6/11/27																			
187		Curb & Gutter for Buildings H & G parking lot	5 days	Mon 6/14/27	Fri 6/18/27																			
188		Paving for Buildings H & G	2 days	Mon 6/21/27	Tue 6/22/27																			
189		Sidewalks for Building F	5 days	Mon 6/14/27	Fri 6/18/27																			
190		Curb & Gutter for Building F	5 days	Mon 6/21/27	Fri 6/25/27																			
191		Paving for Building F	2 days	Mon 6/28/27	Tue 6/29/27																			
192		Striping for Buildings H, G & F	2 days	Thu 7/1/27	Fri 7/2/27																			
193		Sidewalks for Building E & F	5 days	Mon 6/21/27	Fri 6/25/27																			
194		Site Lighting for parking lots	4 days	Tue 7/6/27	Fri 7/9/27																			
195		Dumpster Enclosure	10 days	Mon 7/12/27	Fri 7/23/27																			
196																								
197																								
198																								
199																								
200																								
201																								
202																								
203																								
204																								
205																								
206																								
207																								
208																								
209																								

Project: Initial Schedule 2.6.26
Date: Thu 4/2/26

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	1st Quarter		2nd Quarter			3rd Quarter			4th Quarter			
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
210																			
211																			
212																			
213																			
214																			
215																			
216																			
217																			
218																			
219																			
220																			
221																			
222																			
223																			
224																			
225																			
226																			
227																			
228																			
229																			
230																			
231																			
232																			
233																			
234																			
235																			
236																			
237																			
238																			
239																			
240																			
241																			
242																			
243																			
244																			
245																			

Project: Initial Schedule 2.6.26 Date: Thu 4/2/26					
--	--	--	--	--	--

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	2nd Quarter		3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
246																								
247																								
248																								
249																								
250																								
251																								
252																								
253																								
254																								
255																								
256																								
257																								
258																								
259																								
260																								
261																								
262																								
263																								
264																								
265																								
266																								
267																								
268																								
269																								
270																								
271																								
272																								
273																								
274																								
275																								
276																								
277																								
278																								
279																								
280																								
281																								

Project: Initial Schedule 2.6.26 Date: Thu 4/2/26					
--	--	--	--	--	--

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	2nd Quarter		3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter		
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
282																								
283																								
284																								



Project: Initial Schedule 2.6.26 Date: Thu 4/2/26					
--	--	--	--	--	--